



KEMENTERIAN KESIHATAN MALAYSIA

MEET Planned Preventive Maintenance Checklist
View Box ,X Ray
BE CODE : 14-498

CHECKLIST NO: CL-187-000
REV.000

WORK ORDER NO ▶

PART 6 QUANTITATIVE TASKS

Tick (✓) where appropriate

No	Description	Units / UOM	Set Values	Measured Values	Limit/Tolerance	PASS	FAIL	NA
1	Light Intensity	Lux			≥7000 lux			

PART 7 ELECTRICAL SAFETY TEST

ELECTRICAL SAFETY TEST, (attach report)

Tick (✓) where appropriate

Standard use :

☐ IEC 60601

☐ IEC 61010

☐ IEC 62353

Result :

☒ PASS

☐ FAIL

☐ NA

PART 8 NOTES

- ppm done

☐ CORRECTIVE MAINTENANCE REQUIRED

☐ FUNCTIONING

☐ NOT FUNCTIONING

WORK ORDER NO ▶

NEXT PPM DATE ▶ 11/1/2019

PPM has been performed in accordance to the checklist and the equipment is functioning to the intended purpose.

COMPLETED BY:

FOSTER ANAK ENKASAN
QUANTUM BIOMEDICAL ENGINEERING
KUCHING SARAWAK

DATE: 27/11/18