

## KEMENTERIAN KESIHATAN MALAYSIA

MEET Planned Preventive Maintenance Checklist

View Box ,X Ray

CHECKLIST NO: CL-167-000 REV,000

BE CODE: 14-498 WORK ORDER NO > PART 6 QUANTITATIVE TASKS Tick ( $\sqrt{}$ ) where appropriate Units / Measured Set Limit/Tolerance Νo Description PASS FAIL NA UOM Values Values 1 Light Intensity ≥7000 lux Lux PART 7 ELECTRICAL SAFETY TEST ELECTRICAL SAFETY TEST, (attach report) Tick ( √) where appropriate Standard use : Result: IEC 60601 IEC 61010 IEC 62353 PASS FAIL FUNCTIONING NOT FUNCTIONING CORRECTIVE MAINTENANCE REQUIRED NEXT PPM DATE - 11/2619 WORK ORDER NO ►\_ PPM has been performed in accordance to the checklist and the equipment is functioning to the intended purpose. COMPLETED BY: FOSTER ANAK ENGKASAN QUANTUM BIOMEDICAL ENGINEERING KUCHEIG SARAWAK.